

Capital Projects Update



April 2012



Capital Projects

Master Plan: H Building Remodeling Project

- 100% construction documents to be submitted to CDB on April 13th
- Bids to be received on May 30th
- Construction is scheduled to begin August - September

Master Plan: D Building Renovations & Additions

- Schematic design phase underway
- Design development phase to begin in late – Spring 2012
- Power Construction approved at the March 2012 BOT meeting for CM services
- Construction is scheduled to begin in late 2012/early 2013

Master Plan: One Stop Admissions & Campus/Student Center

- CDB approved Cannon Design as A/E for the Project and is currently negotiating contract
- The programming phase of the Project will commence in late - Spring 2012
- Construction management (CM) services to be solicited in May 2012
- Construction is tentatively scheduled to begin March 2014



Capital Projects

Master Plan - Euclid and Roselle Road Entrances

- Construction documents completed
- A contractor recommendation will be brought to the April 2012 Board of Trustees meeting
- Construction to begin in late - April, with roadway and parking lot completion before start of Fall 2012 semester



Capital Projects

Upcoming Projects

J Theater “Bump Out”

- Contracts being prepared. Anticipated completion by year-end 2012

C Building First Floor Offices - Phase II & III

- Construction underway. Anticipated completion by end-June 2012.

Back-up Power for West Campus Sump Pumps

- Contracts being prepared. Anticipated completion by end-May 2012.

Underground Utility Tunnel Repairs

- Construction commences mid-April 2012. Anticipated completion Fall 2012.

B, S, T, U, & V Buildings Roof Replacement Project

- Construction commences late-April 2012. Anticipated completion Fall 2012.

A, K, & C Building Masonry Restoration

- Construction commences late-May 2012. Anticipated completion Fall 2012.